

# MASON CITY COMMUNITY SCHOOL DISTRICT

Administration Building, 1515 South Pennsylvania, Mason City, Iowa 50401-6053  
641-421-4401

Dr. Anita M. Micich  
Superintendent of Schools

## FOR IMMEDIATE RELEASE

October 4, 2011

CONTACT: Anita Micich, Superintendent

## **“MOVING FORWARD WITH OUR MASON CITY SCHOOLS” CONSTRUCTION UPDATES – WHAT’S HAPPENING NOW!**

### **Phase 3A – Larson Contracting**

#### **Corridor 176**

- Mason is currently laying block in the corridor. The finish brick at the piers were delivered and this work will take place next week.
- Roof is expected to be done next week. Mechanical and electrical above ceiling work will begin next week.

#### **JAMS area**

- The last concrete pour was completed today.
- Roof work should begin next week.
- Mechanical and electrical above ceiling work will also start next week.
- Roofing and windows are the major milestones for this area. Work is scheduled to be completed next week.

#### **Penthouse: Location for mechanical equipment above the cafeteria/kitchen area**

- Roof is installed.
- Mechanical equipment inside of the penthouse is being set and will continue through October.
- Interior drywall will begin next week.
- The main milestone is getting the penthouse enclosed and weather tight so then inside mechanical and electrical work can progress.

#### **Kitchen Area**

- Roof work started this week.
- Interior masonry walls are complete and drywall will begin when roof is done.
- Finishes should begin in about 2 weeks.

The exterior concrete paving will begin next week. Rough grading has been completed. Kitchen equipment will begin arriving soon.

### **Phase 3B – Henkel Construction**

- Henkel is backfilling the elevator addition concrete walls. Structural work and Elevator shaft walls will begin in approximately 2 weeks.
- Mechanical contractor is installing ductwork at the 1<sup>st</sup> floor Art Room and Media Center. Work is proceeding to the North.
- Majority of the crawl space piping and ductwork is complete. Mechanical openings from the crawl space to the 1<sup>st</sup> and 2<sup>nd</sup> floor are proceeding.
- Electrical contractor is installing new conduit in the tunnel below the JAMS Music Room.
- New roofing is being completed over the single story area surrounding the gymnasium.

### **FEMA Safe Room – Holland Construction**

- Pre-construction meeting will be held this week with Holland Construction.

For additional information and pictures of the Secondary Campus work, go to: [www.masoncityschools.org](http://www.masoncityschools.org) and click on the Construction News Banner.

If you would like to have a presentation to your community group about the work on the John Adams and High School Projects, please contact the Superintendent’s office 641-421-4401.

*"To provide quality education for all in a caring and responsive environment."*